



# SUBSTANTIAL COMPLETION – July 15, 2009

## VARIOUS PHASES OF CONSTRUCTION



### Summary of Work

We would like to thank you for your patience and understanding during construction of the Morrissey Boulevard Drainage Culvert Project. Your cooperation was key to the successful completion of this complex project.

The contractor received Notice to Proceed on September 24, 2007 and construction was substantially complete on July 15, 2009. Construction required significant coordination with abutters and utilities. To install the 12-foot by 12-foot box culvert, major infrastructure pipes had to be relocated, including gas mains, sanitary sewers, storm drains and water mains.

The contractor is currently working on curb and landscape restoration. Final roadway restoration has started and will be completed in fall 2009.

### Work Completed

12' x 12' box culvert installed –	2,796 LF
9' x 8' box culvert installed –	90 LF
8' x 8' box culvert installed –	614 LF
Sanitary sewer installed –	1,583 LF
12" water main relocated –	3,179 LF
Gas main relocated (20") –	595.5 LF
Gas main relocated (6") –	805.5 LF
Gas main relocated (30") –	40 LF
60" RCP drain	71 LF
Steel pipe piles –	132 each
Sheeting installed –	137,232 SF
Particle separators –	4 each
Armor stone/underlying stone –	2,769.4 tons
Special Manholes –	3 each

**We appreciate your patience and understanding. Thank You!**